

CONTACT US

You can keep in touch with the project through our website where we will be posting updates on progress and details of works that are ongoing. For further enquiries feel free to contact us via email or post at:

GLENTIES FRS Project Manager

Project Office: RPS, The Enterprise Fund Business Centre,
Ballyraine, Letterkenny, Co Donegal, F92 AF43

Email: glentiesfrs@rpsgroup.com

RELEVANT LINKS

Website: <https://countydonegalfrs.ie/glentiesfrs/>

COUNTY DONEGAL
FLOOD RELIEF SCHEMES



Tionscaldal Éireann
Project Ireland
2040

OPW Oifig na
nOibreacha Poiblí
Office of Public Works

GLENTIES

Flood Relief Scheme

Newsletter No.6
February 2022

<https://countydonegalfrs.ie/glentiesfrs>



WHAT STAGE IS THE PROJECT AT?

The Glenties FRS Steering Group (comprising of the OPW, Donegal County Council and RPS) are continuing to ensure that ongoing hydrological and hydraulic analysis to support the development of the Flood Relief Scheme is based on the most accurate and up to date information. All project information remains available on the project website www.countydonegalfrs.ie/ glenties including contact details for the team.

Surveys capturing the data needed to build an up to date computer model of the Owenea, Stracashel and Gortnamucklagh rivers, existing defences, culverts and floodplains in the area are complete.

Using this data, we have built a computer model to represent the Owenea, Stracashel and Gortnamucklagh rivers. We have added river flows and water level inputs to drive the model and replicate flood conditions, for past and future predicted (design) events. Our team has fine-tuned the model to see that it is replicating the past flood extents and depths which have been recorded including events in 2015, 2019 and flooding observed in 2021 at Mulantyboyle. This made use of the data (photographs and reports) of past flood events provided by local residents, businessowners and stakeholders to ensure the closest representation of events which took place on the ground in Glenties. The sensitivity of the model to change has been checked which will inform the potential options for the Scheme.

A draft of the Glenties FRS Hydraulics Report is currently being prepared and is due to be issued to the Steering Group in February 2022. The report will be published on the project website when finalised. This technical report provides detail on how the computer model was constructed and calibrated and documents the modelled flood extent which will be used in Scheme development.

Upon completion of the Hydraulics Report, a short-list of flood risk management measures will be assessed in the computer model to evaluate which is the most effective against flooding in the scheme area. The list is inclusive of, but not limited to those outlined in North Western Flood Risk Management Plan (www.floodinfo.ie), with all measures screened, identifying those that could be progressed to a more detailed assessment. A technical workshop to discuss the development of options was held in November 2021 and was attended by the Glenties FRS Steering Group.

A property economic damage assessment is ongoing for the Glenties FRS. This will provide estimates of the monetary impacts caused by flooding, from which the potential benefits of the flood scheme can be calculated across a 50-year design life. This assessment will help inform what potential options are economically viable, when compared against the whole life cost of the option.

The RPS Environmental Team have completed a draft of the Environmental Constraints Study Report. The final report is due to be completed mid-February 2022 and will be published on the project website when finalised. The report considers the key environmental issues which may be impacted by, or impose constraints on, the flood scheme. The report looks at Biodiversity, Flora and Fauna, Soils and Geology, Archaeology, Architectural and Cultural Heritage, Land Use and Material Assets, Landscape and Visual Impact, in addition to Population and Human Health.



Topographical survey in Glenties

OUTLINE SCHEME PROGRAMME

	Activity	2020	2021	2022	2023	2024	2025
Stage 1	Data Collection and surveys	█					
	Hydrological Analysis	█	█				
	Hydraulic Analysis		█	█			
	Scheme analysis & development		█	█			
Stage 2	Planning				█		
Stage 3	Detailed design of Scheme					█	
Stage 4	Construction works						█
Stage 5	Scheme Operational						█

Timelines provided as current best estimate but are subject to revision. The Stage 1 programme has been extended by approximately four (4) months due to technical challenges in the analysis. The Project Team are working hard to mitigate programme delay by assessing potential opportunities to accelerate project tasks.

NEXT STEPS

Data Collection: All outstanding data sets in relation to Stage I of the Project have been received.

Surveys: The detailed surveys have been completed. RPS are currently looking at whether further surveys are needed to inform the preliminary design of a scheme.

Hydrological Analysis: The design flows and water levels which are used within the models to simulate flooding have been finalised, and the Draft Hydrology Report is complete. The report will be published on the project website when finalised.

Hydraulic Analysis: The hydraulic model has been calibrated and validated using data from historical flood events to ensure that it provides an accurate representation of the flooding mechanisms. The model will now be used to assess and compare various engineered options which will reduce the flood risk in Glenties. The draft Hydraulics Report is currently being prepared and will be published on the project website when finalised.

Scheme Analysis and Development: A list of all potential flood risk management measures which may be applicable at Glenties are currently being produced. These will be screened so that measures which could be technically and economically viable, and socially and environmentally acceptable are taken forward for detailed assessment. Measures which have been screened in will be combined into potential options for achieving the target standard of protection for the scheme. Detailed assessment will be undertaken on each option to determine the preferred option for the Glenties FRS which will be taken forward for planning through Stage II of the project.

Environmental Assessment: Further surveys are proposed in the coming months including protected species surveys, archaeological and architectural surveys.